



PRESTIGIA CONSTRUCTION UPDATE

31st JULY 2026

LABOUR REPORT

Grand Total Manpower: 193 Nos.

Welder	02 Skilled
Supervisors	05 Highly Skilled
Bar Binders	33 Skilled
Carpenters	27 Skilled
De-watering	03 Skilled
Scaffolders	05 Skilled
Mason	05 Skilled
Threading	03 Skilled
Work-Labour	26 Unskilled
Fabricator	03 Skilled
Operator	03 Skilled
Night Shift	Day Shift
Manpower – 78 Nos	Manpower – 115 Nos

SITE PROGRESS

- Podium Floor- Completed
- First Floor Work- Completed
- Second Floor Work- Completed
- Third Floor Work- Completed
- Fourth Floor Work- in progress



Prestigia Developers LLP, 17/17A,First Floor, Rudraksh, Havelock Road, LBS Marg,
Lucknow - 226001